

BESS Glodeni
BoP + Design service

Project Frame Schedule

	Task	Date		2025				2026											
		Commencement	Completion	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
1	Delivery equipment (PCS&MV Power Station, batary container)*	20.03.2026	15.04.2026																
1.1	PCS&MV Power Station	20.03.2026	15.04.2026																
1.2	Batary container	20.03.2026	15.04.2026																
1.3	Other equipment (EMS, communication wires, etc.)	20.03.2026	15.04.2026																
2	Signing a contract with contractor	26 th of Nov - 2 nd Dec 2025																	
3	PTE design (PT+DE)	02.12.2025	01.03.2026																
3.1	Preparatory construction work	02.12.2025	20.12.2025																
3.2	Construction and electrical work	20.12.2025	01.03.2026																
4	BoP delivery materials and equipment (contractor part)	02.12.2025	31.03.2026																
5	Preparatory construction work	20.12.2026	28.02.2026																
5.1	leveling	20.12.2026	31.01.2026																
5.2	Access and internal road	01.01.2026	28.02.2026																
5.3	Fencing	20.12.2025	28.02.2026																
6	Major construction and electrical work	01.02.2026	01.05.2026																
6.1	Foundations	01.02.2026	30.04.2026																
6.2	Cable lines 33 kV, 0.4 kV, DC cables, Data cables	01.02.2026	30.04.2026																
6.3	Installation of equipment	01.03.2026	31.05.2026																
7	Hot commissioning	01.05.2026	15.06.2026																
8	Grid compliance test	01.07.2026	31.09.2026																

* Customer's supply (not included in the tender)